Hitachi Construction Machinery (UK) HITACHI

Reliable solutions

REPORT / W.O. NUMBER **WO0075619**

REPORT OF THOROUGH EXAMINATION OF LIFTING EQUIPMENT

LIFTING OPERATIONS & LIFTING EQUIPMENT REGULATIONS 1998

(With Reference to Regulation 9)

OWNERS NAME & ADDRESS	**ASHVALE PLANT HIRE LTD**				
	Firbank Trading Estate, Dallow Road, Luton, Bedfordshire, LU1 1TD				
PLACE OF EXAMINATION	*Hitachi Construction Machinery (UK) Ltd. Monkton Business Park North, Hebburn. NE31 2JZ*				
EQUIPMENT DETAILS	***MACHINE MODEL***	***SERIAL NUMBER***		***YEAR OF MANUFACTURE***	
	ZX210LC-7	HCMDF350C00507071		2026	
TRACEABILITY DETAILS	***DATE OF LAST EXAMINATION***		***DATE OF NEXT EXAMINATION***		
	30/01/2026		29/01/2027		
FRONT END & TEST DETAILS	***BOOM LENGTH***	***ARM LENGTH***	***TEST RADIUS***		***WORKING LOAD LIMIT CROSS CARRAIGE AT MAXIMUM RADIUS. (kg)***
	5.68m	2.91m	8.45m		3000KG
CONTROLLED LOWERING & SAFETY	***BOOM***	***ARM***	***COUPLER***	***COUPLER S/NO***	***SLI INDICATOR*** *(IF FITTED)*
DEVICES (HOSE RUPTURE VALVES) Source: (HITACHI CONSTRUCTION MACI	Yes	Yes	MILLER WLL 16,000kg WEIGHT 310KG	GTLDR60100384	

NOTES:
The Working Load Limit is Calculated/Tested as above on date, to specification listed, as per the manufacturer's specification.
Source: (HITACHI CONSTRUCTION MACHINERY EUROPE NV) Spec Sheet.*.
NOTE (1) THE FIGURES CONTAINED ARE BASED AT MAXIMUM RADIUS, CROSS CARRIAGE.
NOTE (2) FOR THE SPECIFIC LIFTING DUTIES APPLICABLE TO THIS MACHINE, PLEASE MAKE REFERENCE TO THE CAB / OPERATORS MANUAL LOAD DUTY CHARTS.
NOTE (3) THE WEIGHT OF ANY COUPLER OR ATTACHMENT MUST BE DEDUCTED FROM THE MANUFACTURERS LOAD DUTY CHARTS.
NOTE (4) WLL OF THE LIFTING POINT ON THE COUPLER MUST BE GREATER THAN THAN THE MACHINES MAXIMUM WLL.

DETAILS OF ANY DEFECTS AND/OR REPAIRS/MODIFICATIONS (IF NONE STATE NONE):

DECLARATION:
I hereby certify that the equipment described in the Record above was thoroughly examined and is found to be free of any defect
Likely to affect safety (unless otherwise stated by the defects described above).

Name of competent person: JIM MARSHALL Date: …. 30/01/2026

Signature: …. . ***Qualification*** : ***Development and Engineering Director***

Name of authorised person authenticating report if different from above:

Signature: ……. Name: JOHN RYMELL